

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors
1	[Icon]	LMES Facility Addition and Upgrades	325 days	Wed 5/23/18	Wed 8/21/19	
2	[Icon]	Preconstruction	23 days	Wed 5/23/18	Mon 6/25/18	
3	[Icon]	Final Construction Documents Issued	0 days	Wed 5/23/18	Wed 5/23/18	
4	[Icon]	Legal notice in paper/distribute bid documents	0 days	Tue 5/29/18	Tue 5/29/18	
5	[Icon]	Pre Bid Meeting	1 day	Wed 5/30/18	Wed 5/30/18	4FS+1 day
6	[Icon]	Receive Subcontractor Bids	1 day	Fri 6/15/18	Fri 6/15/18	4FS+13 days
7	[Icon]	Scrub Bids and Finalize Contract	3 days	Mon 6/18/18	Wed 6/20/18	6
8	[Icon]	Award Sub Contracts	3 days	Wed 6/20/18	Fri 6/22/18	7SS+2 days
9	[Icon]	Order Conventional Steel Package	0 days	Mon 6/25/18	Mon 6/25/18	
10	[Icon]	Phase 1 Sitework	36 days	Thu 6/21/18	Fri 8/10/18	
11	[Icon]	Mobilize to Jobsite	2 days	Thu 6/21/18	Fri 6/22/18	7
12	[Icon]	Sitework and Utilities	25 days	Mon 6/25/18	Fri 7/27/18	11
13	[Icon]	Asphalt Milling and Paving	20 days	Mon 7/9/18	Fri 8/3/18	12SS+10 days
14	[Icon]	Relocate existing/intall new playground	10 days	Mon 7/16/18	Fri 7/27/18	13SS+5 days
15	[Icon]	Permanent Fencing and landscaping	10 days	Fri 7/27/18	Thu 8/9/18	13FF+4 days
16	[Icon]	Demobilize from NE site and prep for fall class start	0 days	Fri 8/10/18	Fri 8/10/18	
17	[Icon]	12 Classroom Addition	282 days	Mon 7/23/18	Wed 8/21/19	
18	[Icon]	Sitework and Utilities (including courtyard)	40 days	Mon 7/23/18	Fri 9/14/18	
19	[Icon]	Foundations and Underground MEP rough ins	30 days	Mon 8/13/18	Fri 9/21/18	18SS+15 days
20	[Icon]	Pour slab at new addition	10 days	Mon 9/24/18	Fri 10/5/18	19
21	[Icon]	Structural steel erection	20 days	Mon 10/8/18	Fri 11/2/18	9SS+75 days,20
22	[Icon]	Exteior Building Envelope	50 days	Mon 11/12/18	Fri 1/18/19	21
23	[Icon]	Frame Interior Walls	20 days	Mon 12/10/18	Fri 1/4/19	22SS+20 days
24	[Icon]	MEP Rough Ins	40 days	Mon 12/31/18	Fri 2/22/19	23FS-5 days
25	[Icon]	Interior Finishes	45 days	Mon 2/11/19	Fri 4/12/19	24FS-10 days
26	[Icon]	Punchlist Addressed	5 days	Mon 4/15/19	Fri 4/19/19	25
27	[Icon]	Owner FF&E Items	16 days	Mon 4/22/19	Mon 5/13/19	26
28	[Icon]	Last day of spring school semester	0 days	Wed 5/29/19	Wed 5/29/19	
29	[Icon]	Connections to Existing Building	20 days	Wed 5/29/19	Tue 6/25/19	28
30	[Icon]	Presumed 1st day of Fall Semester - 2019	0 days	Wed 8/21/19	Wed 8/21/19	
31	[Icon]	Kindergarten Addition/Renovations	187 days	Mon 9/24/18	Tue 6/11/19	
32	[Icon]	Sitework and Utilities	5 days	Mon 9/24/18	Fri 9/28/18	19
33	[Icon]	Foundations	10 days	Mon 10/1/18	Fri 10/12/18	32SS+5 days
34	[Icon]	Pour slab	3 days	Mon 10/22/18	Wed 10/24/18	33
35	[Icon]	Frame Load Bearing Walls	5 days	Mon 10/29/18	Fri 11/2/18	34FS+2 days
36	[Icon]	Set Roof Trusses	5 days	Mon 11/5/18	Fri 11/9/18	35
37	[Icon]	Roofing System	12 days	Tue 11/13/18	Wed 11/28/18	40FF+1 day
38	[Icon]	Exterior Brick Veneer	7 days	Mon 11/12/18	Tue 11/20/18	36
39	[Icon]	Windows and Doors	5 days	Wed 11/21/18	Tue 11/27/18	38
40	[Icon]	Frame roof overhang	5 days	Wed 11/21/18	Tue 11/27/18	38

Project: LMES Preliminary Scheduling
Date: Wed 5/30/18

Task Split

Milestone Summary

Project Summary Inactive Task

Inactive Milestone Inactive Summary

Manual Task Duration-only

Manual Summary Rollup Manual Summary

Start-only Finish-only

External Tasks External Milestone

Deadline Progress

Manual Progress

LMES Preliminary Project Schedule 5/30/18

Page 1

